

(Please complete all of the following information. Please PRINT).



PAYMENT TYPE:

Check Credit Card

Charge to Job #:

Fire Alarm Permit Application

PERMIT#

A. GENERAL INFORMATION		Project Name:	
Project Cost/Valuation:			
Type of Work (select one): New	 Addition	Existing System/Modi	ication
Project Address:			
Project Address: Street		Bldg.	Suite
Scope of Work:			
B. FIRE ALARM CONTRACTOR INFORMAT	ION		
Fire Alarm Contractor:	Lice	nse Number:	COSA ID#:
Subcontractor? Yes No If so, to Whom?	?		
Business Address:		_Business Phone:	
City:State:	·	Zip:	
Applicant Name:	Tit	le:	
Mobile Phone:			
C. BUILDING INFORMATION Number of Floo	ors:		
Check the appropriate line below if this work	k is associated	d with any of the following	types of work.
New Building Building Addition	on	Building Renovation	Fire Alarm Work Only
D. WORK TYPE DESCRIPTION: (Check all t	hat apply)		
New Fire Alarm system Fire Ala		lodification Fire A	larm Control Panel Replacement
E. SYSTEM TYPE AND NUMBER OF DEVIC	ES: (Check a	II that apply)	
Type of System (as defined in NFPA 72:	`	11 77	
Remote Supervising Station Fire Alarm	System	Proprietary Supervisir	g Station Fire Alarm System
Protected Premises (Local) Fire Alarm	System	ystem Central Station Fire Alarm System	
Auxiliary Fire Alarm System			
Required or Voluntary System:	Number of D	-	
Required System	Initiating	Signaling	TOTAL
Voluntary System			

Nathan Lester, CBO, MCP, RAS Chief Building Official (Direct) 210-362-7851 Nathan.lester@portsanantonio.us

Port San Antonio-Permitting 907 Billy Mitchell Blvd. #120 San Antonio, TX 78226

Maria de Lourdes Gonzalez Plans Review and Permits Manager (Direct) 210-362-7872 maria.gonzalez@portsanantonio.us

F. SPECIALIZED CIRCUMSTANCES: (Check one)

Specialized System Type:

Sprinkler Supervisory System

Elevator Recall Control and Supervisory System

Emergency Voice Alarm Communication System

G. REFERENCED CODE AND STANDARDS: (Check all that apply)

International Building Code, 2021 Edition
International Fire Code, 2021 Edition
National Fire Alarm Code (NFPA 72), 2019 Edition
National Electrical Code – (NFPA 70), 2020 Edition

Othor	(~)	١.
Other	(S)).

H. CHECKLIST FOR PROJECT SUBMITTAL:

1. GENERAL

All plans (i.e., each sheet) are to be signed by the R.M.E. for the installing contractor with the R.M.E.'s licensing information and company name. Note that R.M.E. signature is to be updated for each revision submitted to the Port's Permitting Office on each revised sheet.

2. NEW AND REMODELED FIRE ALARM SYSTEMS:

- a. Show description of use for all portions of the building (including room names) included in this application. For remodeled systems, indicate all existing rooms as such.
- b. Indicate whether fire alarm system is of a specialized type (Sprinkler Supervisory, Elevator Recall Control and Supervisory, Emergency Voice Alarm Communication).
- c. Show all applicable design information as specified in NFPA 72.
- d. For notification appliance circuits, indicate circuit numbers and candela ratings as applicable at each notification appliance. Indicate end of line device at the end of each notification appliance circuit.
- e. Provide system standby battery calculations for the system control panel and any remotely located notification appliance circuit extenders or power supplies.
- f. Provide voltage drop calculations for all notification appliance circuits connected to the system control panel or notification appliance circuit power supplies.
- g. For emergency voice alarm communication systems, provide load calculations. For all speaker circuits to include tap wattages, total wattage used and total Db loss for the circuit.
- h. For emergency voice alarm communication systems, indicate tap wattages at each speaker on the fire alarm system drawings.
- i. Provide manufacturer's equipment data sheets for all control equipment, Power supplies, and peripheral devices within the system.
- j. For system remodel work, show model of existing devices in addition to new devices being used. Indicate any devices that are existing and/or existing and relocated.
- k. Indicate control circuits for all combination fire and smoke dampers and source panel for power on the fire alarm system drawings, further indicate devices used for the interface of damper control with the fire alarm system.
- I. Indicate control circuits for all electromagnetic door hold open devices and source of power on the fire alarm system drawings, further indicate devices used for the interface of control of door hold open devices with the fire alarm system.

Rev 13 Date: 8/23/23 Page 2 of 5

Doc ID: PORTSA-1519724090-15459

- m. Show sequence of operation matrix as illustrated in NFPA 72 on the fire alarm system drawings.
- n. Provide on the fire alarm system drawings, for all new or remodeled systems, a floor plan with point-to-point drawing or detailed fire alarm riser diagram illustrating all signaling line and notification appliance circuits within the scope of work.
- o. For all Remote Supervising Station, Proprietary Supervising Station, and central Station Systems, indicate a connection to a telephone exchange room or point of demarcation on the fire alarm system drawings. Indicate at the system control panel both on the floor plan and in the riser diagram.
- p. Indicate on the fire alarm drawings, the required dedicated primary power circuit for the system control panels and notification appliance circuit extenders or power supplies. Indicate at each location of this equipment on the floor plans and in the riser diagram.
- q. For emergency voice alarm communication systems, indicate the location of all remotely located amplifiers for speaker circuits on the fire alarm system drawings both on the floor plan and in the riser diagram.
- r. For emergency voice alarm communication systems, indicate the speaker circuit number at each speaker or combination speaker and strobe on the fire alarm system drawings both on the floor plan and in the riser diagram. Further, indicate the end of line device at the end of each speaker circuit both on the floor plan and on the riser diagram.
- s. Indicate the CFM rating of all air handler units requiring duct-mounted smoke detectors on the fire alarm system drawings.
- t. In facilities with elevators, indicate on the fire alarm system drawings all interface devices for elevator control and their function (Primary Recall, alternative Recall, Power Shutdown, Flash Hat).

3. ELEVATOR RECALL CONTROL AND SUPERVISORY SYSTEMS

- a. Provide a floor plan that indicates the elevator hoistway, elevator lobby, and elevator equipment room. A full building floor plan will not be required unless the elevator equipment rooms are not located in close proximity to the elevators being controlled. Include on the drawings a key plan denoting the location of the areas of work.
- b. Provide on the system drawings, a point-to-point diagram on the floor plan or detailed system riser diagram illustrating all signaling line circuits within the scope of work to include device locations.
- c. Indicate on the system drawings, the required dedicated primary power circuit for the system control panel. Indicate at each location of this equipment on the floor plan and in the riser diagram.
- d. Provide standby battery calculations for the system.
- e. Indicate on the system drawings all interface devices for elevator control and their function (Primary Recall, Alternate Recall, Power Shutdown, Flash Hat).
- f. Provide manufacturer's equipment data sheets for all control equipment, and peripheral devices within the system.
- g. Show sequence of operation matrix as illustrated in NFPA 72 on the system drawings.

4. SPRINKLER SUPERVISORY SYSTEM

- a. Provide a detailed riser diagram indicating all signaling line and notification circuits. Include the room location of all water flow valves and valve tamper switches being supervised on the riser diagram.
- b. Indicate on the riser diagram, the required dedicated primary power circuit for the system control panel.
- c. Indicate on the riser diagram a connection to a telephone exchange room or point of demarcation from the system control panel.
- d. Provide standby battery calculations for the system.
- e. Provide voltage drop calculations for all notification appliance circuits in the system.

Rev 13 Date: 8/23/23 Page 3 of 5

- f. Provide manufacturer's equipment data sheets for all control equipment, and peripheral devices within the system.
- g. In the event that duct mounted smoke detectors are connected to the system for supervision, indicate on the riser diagram the air handler unit number and location.
- h. Show sequence of operation matrix as illustrated in NFPA 72 on the system drawings.

5. Dedicated Function Fire Alarm Systems:

In the case of systems for supervision of fire safety functions and commercial cooking suppression systems provide a detailed riser diagram indicating all signaling line and/or initiating device circuits within the system to include annotation of any and all equipment being supervised by the system (duct mounted smoke detectors, hood suppression systems, etcetera.) Additionally, indicate all interface devices for the equipment being supervised.

6. FIRE ALARM CONTROL PANEL REPLACEMENT

- a. Provide a detailed riser diagram indicating all initiating, notification, and signaling line circuits within the existing system.
- b. Provide with the submittal package, a cover letter, signed by the alarm planning superintendent or professional engineer, listing the model number, manufacturer, and quantity of existing devices within the system. This includes initiating devices, notification appliances, and peripheral devices (system annunciators, separate system communication devices, system printers).
- c. Provide manufacturers equipment data sheet for the new fire alarm control panel to be installed.

Expiration of Plan Review:

An Application for a permit for any proposed work or operations shall be deemed to have been abandoned one hundred eighty (180) days after the date of filing, unless such application has been diligently prosecuted or a permit shall have been issued; except that the fire code official is authorized to grant one or more extensions of time for additional periods not exceeding one hundred eighty (180) days each if there is reasonable cause. (2021 IFC Section 105.3.1 and 105.3.2)

CERTIFICATION: This document's a government record. Individuals who knowingly make false entries, or false alteration of, a government record are subject to criminal prosecution under Section 37.10 of the Penal Code, Vernon's Texas

I hereby certify that I have read and examined this application and know the same to be true and correct. All provisions of laws and ordinances governing this type of work will be complied with whether specified or not. The granting of a permit does not presume to violate or cancel the provisions of any other state of local law regulating constitution or the performance of construction. I also understand that the installation of any of the work related to this permit application shall not proceed until approved plans are issued from the Port San Antonio.

Signature:	_Date:
Print Name:	

See below for Fast Track permit information...

Rev 13 Date: 8/23/23 Doc ID: PORTSA-1519724090-15459

FAST TRACK PERMIT (minimum fees apply)

To allow fire alarm work to begin as soon as possible, optional Fast-Track permits allow the fire alarm contractor to begin work prior to Approval of fire alarm plans for plan review. To obtain a FastTrack Fire Alarm Permit, review and complete the following information:

STATEMENT OF UNDERSTANDING

The undersigned requests that a fast-track fire alarm permit be issued to allow the work to proceed prior to the approval of the design documents. It is understood that all work performed prior to the approval of the plans and issuance of the full permit is done completely at the permit holder's own risk. Any work that is found to not comply with the approved plans shall be corrected. The undersigned applicant acknowledges the following conditions:

- No work will be inspected without the approved plans on the job site.
- No work may be concealed (including behind lay-in ceiling tiles) without inspection approval.
- No Certificate of Occupancy will be issued without inspection approval.
- Fast Track Permit will expire in 45 days unless renewal is approved by the Building Official or his designee.

The permit holder shall notify the general contractor of these conditions. Furthermore, the applicant agrees to proceed with the development and obtain approval of the design documents as soon as possible. All review issues shall be

resolved, and the full permit shall be obtained without delay. I acknowledge the information provided above and am formally requesting that a fast-track permit be approved for this project. YES NO Date: Signature: Print Name:

For Office Use Only				
This Fire Alarm Permit authorizes construction and installation for the above referenced project.				
	, , , , , , , , , , , , , , , , , , ,			
Amount of his	Data			
Approved by	Date:			
Nathan Lester MCP, CBO, RAS				
Port San Antonio				
Chief Building Official	Permit No.			

Page 5 of 5

Rev 13 Date: 8/23/23 Doc ID: PORTSA-1519724090-15459